## STATUS OF LINKAGE PROGRAM STUDIES AS OF JULY 1, 2016

				Chris O'Neill	
IBC	June 2017 15 Months	New study funded through the 2016-2017 Linkage Program. The MOU has been sent to Albany County for review and signature.	Planning Committee Selected 2/3/16. Policy Board Approved UPWP 3/29/16.	Albany County/Town of Colonie Consultant to be Selected \$80,000	6. Albany Shaker Road Corridor Study
				Chris O'Neill	
N/A	July 2016 70 Months	Consultant team has prepared a draft final report based on previous reports and public comments.	Planning Committee Selected 2/10/10. Policy Board Approved UPWP 3/4/10.	Town of Guilderland IBI Group \$68,000	5. Town of Guilderland: Westmere Corridor Study
		•		Jen Ceponis	
http://newscotlandz oning.blogspot.com/	August 2016 40 Months	The final draft is complete and awaiting approval from the Town to move forward to SEQRA review.	Planning Committee Selected 2/6/13. Policy Board Approved UPWP 3/7/13.	Town of New Scotland AECOM flk/a URS Corp. \$70,000	4. New Scotland Hamlet Zoning Refinements and Design Guidelines
				Carrie Ward	
http://www.albany2 030.org/complete- streets-guidelines	September 2016 26 Months	The second public meeting is scheduled for June 28th from 5:30-7:30pm at the Washington Avenue Library after which the draft manual will be released for public comment.	Planning Committee Selected 2/12/14. Policy Board Approved UPWP 3/13/14.	City of Albany MJ Engineering \$90,000	3. Albany Complete Streets Policy Design Manual
TBD	September 2017 36 Months	The Consultant Selection Committee met on June 6, 2016, discussed their reviews of the six expressions of interest submitted and selected Creighton Manning with the LA Group. 36 Months Creighton Manning was the only proposer to include a microsimulation in their letter of interest.	Planning Committee Selected 2/4/15. Policy Board Approved UPWP 3/5/15.	Town of Bethlehem Creighton Manning Engineering \$60,000 Anne Benware	2. Bethlehem Delaware Avenue Complete Street Feasibility Study
http://albanywaterir ontconnector.weebl y.com/	September 2016 15 Months	The 3rd Technical Advisory Committee (TAC) meeting was held on May 24th. The first public workshop was held on June 2nd at the Howe Library. The project team met with Albany Housing Authority to discuss impacts to their properties on June 2nd. The project team had a bicycle tour of the potential alternatives on June 10th. The 4th TAC is scheduled for June 27th.	Planning Committee Selected 2/4/15. Policy Board Approved UPWP 3/5/15.	City of Albany Alta Planning + Design \$70,000  Chris Bauer	1. Albany Waterfront Multi- Use Path Connection Feasibility Study
					ALBANY COUNTY
PROJECT WEBSITE LINK	ESTIMATED COMPLETION DATE AND COMPLETION TIME (ORIGINAL FUNDING DATE TO ESTIMATED COMPLETION DATE)	STATUS	DATE PROGRAMMED	SPONSOR, PROJECT CONSULTANT, COST AND CDTC CONTACT	STUDY NAME AND LOCATION

RENSSELAER COUNTY

1. Troy Bicycle Facilities City
Guidelines Cor

City of Troy Consultant to be Selected \$30,000

Planning Committee Selected CDTC met with City in December and is awaiting information 2/4/15. Policy Board Approved and confirmation from City staff to proceed with development UPWP 3/5/15.

June 2017 26 Months

TBD

Jen Ceponis

	Freemans Bridge Road     Complete Streets     Feasibility Study & Policy	1. Schenectady Urban Bike Infrastructure Master Plan	SCHENECTADY COUNTY	3. Stillwater Route 4 Zoning and Site Design Standards	<ol> <li>Saratoga Springs Bicycle, Pedestrian and Public Transit Master Plan</li> </ol>	SARATOGA COUNTY  1. Malta Route 9 Reconfiguration Feasibility Study	RENSSELAER COUNTY (continued)  2. Schodack Town Center Town of Schodack Form Based Zoning Code Laberge Group \$45,000  Sandy Misiewicz	STUDY NAME AND LOCATION
Chris Bauer	Town of Glenville Consultant to be Selected \$50,000	City of Schenectady Alta Planning + Design \$75,000  Sandy Misiewicz	NTY	Town of Stillwater Planning4Places \$90,000 Carrie Ward	City of Saratoga Springs Alta Planning & Design \$60,000 Anne Benware	Town of Malta MJ Engineering \$40,000  Dave Jukins	TY (continued) Town of Schodack Laberge Group \$45,000 Sandy Misiewicz	SPONSOR, PROJECT CONSULTANT, COST AND CDTC CONTACT
!	Planning Committee Selected 2/3/16. Policy Board Approved UPWP 3/29/16.	Planning Committee Selected 2/4/15. Policy Board Approved UPWP 3/5/15.	e	Planning Committee Selected 2/6/13. Policy Board Approved UPWP 3/7/13.	Planning Committee Selected 2/6/13. Policy Board Approved UPWP 3/7/13.	Planning Committee Selected 2/12/14. Policy Board Approved UPWP 3/13/14.	Planning Committee Selected 2/12/14. Policy Board Approved UPWP 3/13/14.	DATE PROGRAMMED
	The MOU has been executed between the Town and CDTC. Work will begin on developing a scope of work for the study in July.	The public input survey remains live on the project website. To coincide with Cycle the Erie, the first of two demonstration projects will be undertaken beginning on July 14th and a public workshop and some additional stakeholder outreach will be undertaken at that time.		The first public meeting was held on June 16th at 4:30pm at Town Hall.	The SAC meeting was held on Tuesday, May 24th at 5 pm to review the DRAFT plan and to hear SAC comments. The Draft Plan was posted to the project website in advance of the 2nd and final public meeting which was held on Monday evening June 20th with a presentation on the draft plan followed by questions and answers. Maps were located around the room identifying proposed changes to the City's pedestrian, on street bicycle and trail networks.	MJ pulling together documentation on geometric evaluation. The next steps involve discussing findings with DOT staff, followed by study advisory committee. The expectation is to set an advisory committee meeting for mid-July.	The consultant revised the draft code materials following the May public workshop. The study advisory committee will meet on July 14th to review the draft code document in detail.	STATUS
	June 2017 15 Months	September 2016 17 Months		December 2016 41 Months	September 2016 41 Months	September 2016 24 Months	September 2016 26 Months	ESTIMATED COMPLETION DATE AND COMPLETION TIME (ORIGINAL FUNDING DATE TO ESTIMATED COMPLETION DATE)
	TBD	http://schenectadyb ikeplan.weebly.com L		http://www.stillwat erny.org/residents/s tillwater-route-4- corridor/	http://www.saratog aspringscompletestr eets.com/	http://www.malta- town.org/Document Center/View/749	N/A	PROJECT WEBSITE LINK