

**Capital District Transportation Committee**  
**Status of CMAQ Projects on the 2013-18 TIP**

As of March 25, 2014

Items in **bold print** have changed since the last Planning Committee meeting.

*Projects in italics are no longer subject to change.*

TIP #		Sponsor	A Cost (\$M)	B Con Yr	Status Date	1 Hired Consultant	2 PE Done	3 App. Des. Report	4 Design Done	5 Fed Auth. for Con.	6 Constr. Contract	7 Letting Date
T82	Off-Board Collection System	CDTA	0.480	1	1/23	Yes	Yes	Yes	Yes			Let
A435	ITS on Washington/Western	Alb City	<b>6.088</b>	1	3/24	Yes	Yes	Yes	Yes	No		<b>6/14</b>
A436	Western Avenue Sidewalks	Region 1	0.678	1	3/24	In house	Yes	Yes	Yes	<b>Yes</b>	<b>No</b>	<b>Let</b>
A464	Helderberg Hudson Rail Trail: Phase 1	Alb Co	<b>3.637</b>	1	1/22	Yes	No					9/14
A465	Guilderland Center Pedestrian Safety	Guilderl'd	0.660	1	3/24	Yes	<b>Yes</b>	<b>No</b>				< 10/14
A466	Westmere Corridor Ped Impr.	Region 1	0.420	1	3/24	In house	Yes	Yes	Yes	<b>Yes</b>	<b>No</b>	<b>Let</b>
A500	Sheridan Hollow Sidewalks	Alb City	0.340	1	1/22	Yes	No	Reduced scope is eligible				< 10/14
A503	ITS on New Scotland Avenue	Alb City	1.250	1	3/24	Yes	Yes	Yes	No			6/14
<i>R248</i>	<i>9th Street Gateway Streetscape</i>	<i>Troy</i>	<b><i>0.000</i></b>	<b><i>NA</i></b>	<i>3/24</i>	Yes	No	<b><i>Deleted from TIP</i></b>				<i>NA</i>
R249	First Alley Connector Sidewalk	Ren City	0.000	0	3/24	In house	Yes	Yes	Yes	Yes	Yes <sup>1</sup>	UC <sup>2</sup>
R255	Rt 20 Corridor Bike/Ped Improvements	Ren City	0.852	1	3/24	Yes	Yes	Yes	No			<b>6/14</b>
<i>R279</i>	<i>US 4/Mannix Road Roundabout</i>	<i>East GB</i>	<b><i>0.000</i></b>	<b><i>0</i></b>	<i>10/24</i>	Yes	Yes	Yes	Yes	Yes	Yes	<i>Let</i>
R280	ITS Signal Improvements on Pawling Ave	Troy	<b>1.135</b>	1	3/24	Yes	No					<b>7/14</b>
SA217	Crescent Rd Bike and Ped Improvements	Clif Park	<b>1.183</b>	1	1/21	Yes	Yes	Yes	Yes	Yes	No	2/14
S187	Mohawk/Hudson Bike Trail Crossing at NY 5S	Sch Co	0.114	1	3/24	Yes	No					< 10/14
S188	Erie Blvd/Jay St/Nott St/Front St Roundabout	Sch City	<b>2.794</b>	1	3/24	Yes	No					< 10/14
<i>S192</i>	<i>Hamburg Street Sidewalk Connection</i>	<i>Rotterdam</i>	<b><i>0.081</i></b>	<b><i>1</i></b>	<i>10/25</i>	Yes	No	<b><i>Town will withdraw</i></b>				<i>NA</i>

Total of above programming:

19.712

Notes:

- A Total of all CMAQ phases in FFY 2013-14.
- B TIP year of construction: 0 is FFY 12-13, FFY 13-14 is year 1.

<sup>1</sup> The milestone was accomplished by in-house forces.

<sup>2</sup> Under construction by in-house forces.

- 1 Has a design consultant been hired?
- 2 Has preliminary design been completed?
- 3 Do they have an approved Design Report?
- 4 Has final design been completed?
- 5 Do they have federal authorization for construction?
- 6 Has a construction contract been awarded?
- 7 What is the expected letting date?