

Capital District Transportation Committee
Status of CMAQ Projects on the 2013-18 TIP

As of April 29, 2014

Items in **bold print** have changed since the last Planning Committee meeting.

Projects in italics are no longer subject to change.

TIP #		Sponsor	A Cost (\$M)	B Con Yr	Status Date	1 Hired Consultant	2 PE Done	3 App. Des. Report	4 Design Done	5 Fed Auth. for Con.	6 Constr. Contract	7 Letting Date
T82	Off-Board Collection System	CDTA	0.480	1	4/23	Yes	Yes	Yes	Yes			Let
A435	ITS on Washington/Western	Alb City	6.088	1	4/28	Yes	Yes	Yes	Yes	No		6/14
A436	Western Avenue Sidewalks	Region 1	0.678	1	4/25	In house	Yes	Yes	Yes	Yes	No	Let
A464	Helderberg Hudson Rail Trail: Phase 1	Alb Co	3.637	1	4/23	Yes	No					9/14
A465	Guilderland Center Pedestrian Safety	Guilderl'd	0.660	1	4/23	Yes	Yes	No				< 10/14
A466	Westmere Corridor Ped Impr.	Region 1	0.420	1	4/25	In house	Yes	Yes	Yes	Yes	No	Let
A500	Sheridan Hollow Sidewalks	Alb City	0.340	1	4/23	Yes	yes	No	Reduced scope is eligible			< 10/14
A503	ITS on New Scotland Avenue	Alb City	1.250	1	4/28	Yes	Yes	Yes	yes	No		6/14
<i>R248</i>	<i>9th Street Gateway Streetscape</i>	<i>Troy</i>	<i>0.000</i>	<i>NA</i>	<i>3/24</i>	<i>Yes</i>	<i>No</i>	<i>Deleted from TIP</i>				<i>NA</i>
<i>R249</i>	<i>First Alley Connector Sidewalk</i>	<i>Ren City</i>	<i>0.000</i>	<i>0</i>	<i>3/24</i>	<i>In house</i>	<i>Yes</i>	<i>Yes</i>	<i>Yes</i>	<i>Yes</i>	<i>Yes¹</i>	<i>UC²</i>
R255	Rt 20 Corridor Bike/Ped Improvements	Ren City	0.852	1	4/23	Yes	Yes	Yes	yes	No		6/14
<i>R279</i>	<i>US 4/Mannix Road Roundabout</i>	<i>East GB</i>	<i>0.000</i>	<i>0</i>	<i>10/24</i>	<i>Yes</i>	<i>Yes</i>	<i>Yes</i>	<i>Yes</i>	<i>Yes</i>	<i>Yes</i>	<i>Let</i>
R280	ITS Signal Improvements on Pawling Ave	Troy	1.135	1	4/28	Yes	Yes	Yes	No			7/14
SA217	Crescent Rd Bike and Ped Improvements	Clif Park	1.183	1	4/23	Yes	Yes	Yes	Yes	Yes	No	6/14
S187	Mohawk/Hudson Bike Trail Crossing at NY 5S	Sch Co	0.114	1	4/23	Yes	Yes	No				< 10/14
S188	Erie Blvd/Jay St/Nott St/Front St Roundabout	Sch City	2.794	1	4/23	Yes	Yes	No				< 10/14
<i>S192</i>	<i>Hamburg Street Sidewalk Connection</i>	<i>Rotterdam</i>	<i>0.081</i>	<i>1</i>	<i>10/25</i>	<i>Yes</i>	<i>No</i>	<i>Town will withdraw</i>				<i>NA</i>

Total of above programming:

19.712

Notes:

- A Total of all CMAQ phases in FFY 2013-14.
- B TIP year of construction: 0 is FFY 12-13, FFY 13-14 is year 1.

¹ The milestone was accomplished by in-house forces.

² Under construction by in-house forces.

- 1 Has a design consultant been hired?
- 2 Has preliminary design been completed?
- 3 Do they have an approved Design Report?
- 4 Has final design been completed?
- 5 Do they have federal authorization for construction?
- 6 Has a construction contract been awarded?
- 7 What is the expected letting date?