

Status of Saratoga County TIP Projects:

SA70/PIN 1188.26 - NY 67 bridge. Let. Under TIP estimate.

SA84/PIN 1089.54 - US 4 bridge. Construction cost increase. PS&E 12/08.

SA88/PIN 1096.18 - NY 50 reconstruction. Construction delayed to 2013. Scoping issues.

SA95/PIN 1043.19 - US 9/Church intersection. SDF funded. Been around for a long time. Current schedule ok; cost is probably low.

SA104/PIN 1753.63 - Batchellerville Bridge. No new information. Ready for a December letting.

SA108/PIN 1085.27 - Balltown Road corridor. No new information. Cost dependent on scope.

SA109/PIN 1804.42 - Glenridge Road reconstruction. Ready for PS&E 6/09. Cost and information is good.

SA122/PIN 1721.56 - I-87 bridge over D&H. Done.

SA133/PIN 1754.55 - South Broadway/Ballston Avenue Intersection. Cost and schedule ok for now.

SA134/PIN 1821.66 - CDTA Replacement buses. No new information.

SA136/PIN 1754.57 - Saratoga Springs pedestrian improvements. Re-scoping. Running up against FHWA's 10 year rule.

SA152/PIN 1116.43 - NY 9N bridge over Hudson River. On schedule. No new information on costs.

SA181/PIN 1755.93 - Spring Run Trail. Design took longer than expected. Schedule ok, but cost needs update.

SA185/PIN 1188.31 - NY 67 Resurfacing. The work needs to be done. The question is whether we can afford to do everything that we want to do. Still looking at 2010 for construction.

SA190/PIN 1756.18 - Green Street Sidewalk Reconstruction.

SA195/PIN 1756.29 - Tim Smith Trail.

SA198/PIN 1247.08 - NY 9P over Saratoga Lake outlet. Need to replace bridge fairly quickly. Design moving ahead; looking at alternatives to keep cost down.

SA199/PIN 1756.23 - Bryant's Bridge Road over Fish Creek. Done?

SA200/PIN 1754.56 - Canal Road bike path. No new information.

SA201/PIN 1756.60 - Ballston Avenue safety improvements. Not much happening. Schedule needs to be changed.

SA202/PIN 1756.34 - Track purchase in Town of Corinth. Done.

SA206/PIN 1721.88 - I-87 Bridge Cables. Underway.

SA212/PIN 1756.79 - Hudson Crossing path. No new information.

SA214/PIN 1722.05 - I-87 resurfacing. No new information.

SA215/PIN 1722.22 - Malta Avenue bridge. Cost will be closer to \$3.5M. More complicated than originally thought.

SA216/PIN 1757.14 - Church Street reconstruction. On schedule for letting in fall 2009. Can make a request for earlier construction.

SA218/PIN 1757.36 - Crescent Road bike/ped. Move all construction 2009-10.

SA 220/PIN 1756.40 - CR 7 Stewart Dam bridge. Design approved. Construction postponed to 2012. Cost ok for now.

SA222/PIN 1757.07 - CR 43 Bridge. Design approved. Cost ok for now.

SA222/PIN 1757.09 - CR 45 bridge. Engineering to begin in 2009.

SA223/PIN 1757.10 - US 4 bridge. Engineering to begin in 2009.

SA224, 225, 226, 227, 228 - Luther Forest highway improvements. Under construction.

SA229/PIN 1757.48 - Brookwood Road. Done

SA230/PIN 1757.65 - Champlain Canal trail. No new information.

SA231/PIN 1757.66 - Halfmoon fishing access. No new information.

SA232/PIN 1757.67 - NY 9 spur sidewalk Malta. Seems this project was obligated but not initiated. NYSDOT to check.

SA 233/PIN 1722.23 - NY 50 bridge over I-87. On schedule for a 2012 letting. No new information on cost. City is advocating for good pedestrian treatment.

SA234/PIN 1722.24 - NY 9P bridge. Trying to accelerate schedule. Some problems with the bridge type starting design with State \$; OHBRR or IM for construction. Looking to bundle it with TIP project SA198. Construction schedule moved up to 2009-10 from the past 2012 period.

SA235/PIN 1722.25 - I-87 Exit 9 bridges. Looking at 2014 construction. Expecting a lot of discussion on design treatment.

SA236/PIN 1722.26 - I-87 mill & fill. Cost ok for new construction planned for 2014.

SA237/PIN 1806.85 - Saratoga National Park slide repair. Done.

SA239/PIN -- - Milton sidewalks. Done?

SA240/PIN 1807.01 - Round Lake bypass. Under construction.

SA241/PIN 1756.04 - Saratoga monument. Done.

SA242/PIN 1722.50 - I-87 resurfacing. Construction schedule moved back to 2016.

SA243/PIN 1043.51 - NY 9/NY 67 intersection. Cost ok. Construction delayed until next year.

SA244/PIN 1089.64 - USA bridge over Hudson. Design pushed out to 2014.

SA245/PIN 1758.03 - South Street safety. Scoping discussions between City and Region 1 staff underway. Some additional pavement work may be necessary.