

Project Delivery Sponsor Presentation**Sitterly Road at Woodin Road and Crossings Boulevard****Sponsor: Town of Clifton Park TIP #: SA281 PIN #: 1759.84**

Original TIP Year	TIP Prelim. Design Year	TIP Detailed Design Year	TIP ROW Year	TIP Constr. Year	TIP Federal Cost (\$M)
2013-18	16-17	16-17	18-19	18-19	1.953

Project Scope

The project improves two intersections on Sitterly Road (at Woodin Rd. and Crossings Blvd.) spaced 48' apart. Improvements include: Two interconnected traffic signals, a new right-turn-Lane from west bound Sitterly Road to Crossings Blvd, a new left-turn-Lane from west bound Sitterly Road to south bound Woodin Road, a new right-turn-lane from east bound Sitterly Road to south bound Woodin Road, a new right-turn-lane from north bound Woodin Road to east bound Sitterly Road, and new pedestrian improvements consisting of a sidewalk from Twin Lakes Drive (apartments) to Crossings Blvd. on the north side of Sitterly Road.

The project is on schedule to let for construction this year (FFY 18-19), however, due to a ROW acquisition issue the Town had to invoke eminent domain. Construction will be obligated this Fall and will begin next Spring.