Local Federal Aid Project Tracking Sheet

7/31/2018

TIP #	PIN	Description	Sponsor	TIP Prelim. Design Year	TIP Detailed Design Year	TIP ROW Year	TIP Constr. Year	Total TIP Cost ($M)	TIP Federal Cost ($M)	RFP Advertised	Local Financing Committed	SLA Signed	Preliminary Design Obligated	ROW Incidentals Obligated	Draft Design Report	NEPA Concurrence	Design Approval Granted	ROW Acquisition Obligated	PS&E Submitted	Constr. Obligated	Letting Held	Amendments
A526	1758.92	CR 9 over Fox Creek: Element Specific Bridge Repair	Albany County	15-16	15-16	NA	16-17	2.259	2.259					NA	7/16		1/17	NA	2/17	2/17	3/17	**7/13**-C&D delayed a year, P Added for .1
A545	CDTC45	Washington/Western Bus Rapid Transit (BRT) Small Starts Project Development	CDTA	15-16	NA	NA	NA	3.5	3.5					NA				NA	NA	NA	NA	
A546	1759.68	Delaware Avenue Hamlet Multi-Modal Streetscape Enhancements	Town of Bethlehem	14-15	14-15	15-16	16-17	3.1	1.38					12/15			9/16		2/17	2/17	3/17	
A562	1760.13	Henry Johnson Blvd. over Sherman Street: Element Specific Bridge Repair	City of Albany	16-17	16-17	NA	16-17	1.228	1.08	5/16	3/16	10/16	11/16	NA	2/17		4/17	NA	8/17	8/17	9/17	**10/16**-P/D delayed 1 year
A564	1760.25	Madison Avenue from Partridge St to Lark St.: Mill & Fill	City of Albany	16-17	16-17	NA	16-17	3.961	2.726					NA				NA		5/17	6/17	**12/16**- combined with 1760.26 and 1760.58 unifying Madison Ave Safety/Road Diet Improvements
A566	1760.27	New Scotland Avenue from Manning Blvd. to Onderdonk Ave.: Mill & Fill & Pearl St. From Clinton Ave. to Madison Ave.	City of Albany	16-17	16-17	NA	17-18	1.095	1.095	11/16	12/16	6/17	7/17	NA	10/17	4/18		NA				
A567	1760.28	Pearl Street from Clinton Ave. to Madison Ave.: Mill & Fill (combined with A566)	City of Albany	16-17	16-17	NA	17-18	N/A	N/A	11/16	12/16	6/17	7/17	NA	10/17	4/18		NA				
A568	1760.29	Hudson Avenue Preservation Project	Village of Green Island	17-18	17-18	NA	18-19	0.729	0.729					NA				NA				
A571	1760.30	Krumkill Road Corrective Maintenance	Town of New Scotland	17-18	17-18	NA	17-18	0.352	0.352					NA				NA				
A577	1760.31	Voorheesville Pedestrian Connectivity	Village of Voorheesville	17-18	17-18	NA	18-19	0.827	0.827				11/17	NA				NA				**11/16**- P/D/C moved ahead 2 years
A578	1760.32	NY 32 Project - 3rd Ave Watervliet	City of Watervliet	17-18	17-18	NA	17-18	0.713	0.649					NA				NA				
A579	1760.33	Watervliet Bike Path	City of Watervliet	17-18	17-18	NA	18-19	0.505	0.505					NA				NA				
A581	1760.45	West old State Road New Sidewalk	Town of Guilderland	17-18	17-18	NA	19-20	0.297	0.297					NA				NA				**3/17**- C delayed 1 year for fiscal constraint
A586	1760.79	Guilderland Hamlet Sidewalk Connection Project	Town of Guilderland	17-18	17-18	17-18	18-19	0.852	0.852	7/17	10/17	4/18										**Added 6/17**
A587	1760.80	US 9W/Fuera Bush Road/Glenmont Rd Roundabout & Sidewalk extension	Town of Bethlehem	17-18	17-18	18-19	19-20	4.846	4.846													**Added 6/17**- This combines two CMAQ projects with .300M removed for scope common to both
R195	1754.59	South Troy Industrial Park Road	City of Troy	13-14	16-17	16-17	18-19	10.36	10.117	11/09	5/07	6/01	11/09		4/15	10/16	11/16	10/17				**7/10**- Delayed P from 05-07 to 10-11, reduced cost from 1.4 to 1.35 •Delayed C from 10-11 to 12-13 **8/14**- I delayed 1 year •C delayed 4 years •R phase added 15-16 for $0.15 **2/16**- D phase added 15-16, -Cost incr from 5.298 to 10.358 **3/17**- C Delayed 1 year for fiscal const.
R223	1755.66	South Troy Ped and Bike	City of Troy	NA	NA	NA	08-10	2.323						NA				NA				

Local Federal Aid Project Tracking Sheet

TIP #	PIN	Description	Sponsor	TIP Prelim. Design Year	TIP Detailed Design Year	TIP ROW Year	TIP Constr. Year	Total TIP Cost ($M)	TIP Federal Cost ($M)	RFP Advertised	Local Financing Committed	SLA Signed	Preliminary Design Obligated	ROW Incidentals Obligated	Draft Design Report	NEPA Concurrence	Design Approval Granted	ROW Acquisition Obligated	PS&E Submitted	Constr. Obligated	Letting Held	Amendments
R287	1758.15	CR 68 Over Wynantskill Creek	Rensselaer County	16-17	17-18	17-18	18-19	1.762	1.762	8/16	6/17	8/17	9/17									**11/12**-Delayed P/D/C 1 year, offsets cost inc. within budget year of a concurrent amendment
R289	1758.14	CR 114 Over Powamppokonk Creek	Rensselaer County	16-17	17-18	17-18	18-19	0.983	0.983	6/16	1/17	3/17	4/17	4/17	12/17		5/18					**11/12**-Moved P/D from 11-12 to13-14 and C from 12-13 to 14-15, offsets cost inc. within budget year of a concurrent amendment **1/17**-P/D/I cost increase from .042 to .249
R297	1758.98	Plank Road (CR 128) over the Deepkill: Bridge Replacement	Rensselaer County	12-13	12-13	13-14	17-18	0.882	0.928	11/12	5/13	8/13	8/13	8/13	7/16							**7/13**- Project moved ahead 5 years to 12-13 cost inc. .701 to .749 **3/17**-C delayed 1 year for fisc. const.
R298	1758.99	Preservation of County Bridges	Rensselaer County	16-17	16-17	NA	17-18	1.854	1.66	3/16	9/16	11/16	1/17	NA	4/17		9/17	NA	11/17		12/17	**7/13**-C moved from Post '18 to 15-16, 8/17 change of scope BIN 3303780 removed from project **8/17-** BIN 3303780 removed from project, NYSDOT has paid for engineering phases and 20% local match. C - from 1.5-1.660 with freed up engineering funds
R309	1043.58	US 9 and 20 Sidewalk Construction From Bruen Court to Ren. County Line	Town of East Greenbush	17-18	18-19	NA	19-20	0.737	0.737					NA				NA				
R310	1760.34	Sand Lake Hamlets Sidewalk Enhancements	Town of Sand Lake	17-18	17-18	NA	19-20	1.776	1.776					NA				NA				
R311	1760.35	CR 18 (Hoags Corner Road) from CR 15/51 to CR 20 (Totem Lodge Road): 1.5 inch Hot Mix Overlay	Rensselaer County	16-17	16-17	NA	16-17	0.451	0.451	N/A	5/17	6/17	7/17	NA				NA		9/17		**1/17**-Combined with R319, no cost inc.
R314	1760.49	CR 129 (Tamarac Road) Culvert Replacement	Rensselaer County	17-18	17-18	NA	19-20	0.627	0.627	6/17	3/18			NA				NA				
R318	1760.36	East Street from Partition St. to Third Ave.: Reconstruction	City of Rensselaer	16-17	16-17	NA	18-19	2.251	2.251	N/A	10/16	12/16	11/16	NA	5/17	5/17	10/17	NA				
R320	1089.75	NY 4 from the Troy City Line to NY 43: Highway Intersection, ADA, Bike/Ped and Streetscape Improvements (includes R321)	Town of North Greenbush	16-17	17-18	17-18	18-19	9.829	9.829		12/17											**10/17**- Combined with R321 for efficiencey. The combined project will now use PIN 1089.75. **3/18-** funding increase from 3.9M to 9.8M with additional demo funds. New Project description.
R321	1089.76	NY 4 & Bloomingrove Road: Intersection Improvements (combined with R320)	Town of North Greenbush	16-17	17-18	17-18	18-19	N/A	N/A													**10/17**- Combined with R320 for efficiencey. The combined project will now use PIN 1089.75.
R322	1760.69	Murdock Road Bridge over the Tsatsawassa Creek, Bridge Replacement	Rensselaer County / Nassau (T)	16-17	17-18	17-18	18-19	1.15	1.15	2/17			9/17	9/17	6/18							**3/17**- 20% local match will be 5% local and 15% toll credits
R323	1760.84	Rensselaer Riverfront Multi-Use Trail	City of Rensselaer	16-17	16-17	17-18	18-19	1.6	1.6													**Added 6/17**
S167	1755.33	Oak Street over CSX: Element Specific Bridge Repair	City of Schenectady	13-14	13-14	NA	16-17	2.05	1.75	10/13	9/13	7/14	2/14	NA	10/15		9/16	NA	6/17	9/17	10/17	**1/13**-Schedule change for C from 13-14/14-15 to 14-15 to balance STIP **8/13**-Scp Change from Bridge replacement/repair to element specific repair •Sched. Moved ahead 4 years to start 13-14 •Cost reduced 4.083 to 2.05

Local Federal Aid Project Tracking Sheet

TIP #	PIN	Description	Sponsor	TIP Prelim. Design Year	TIP Detailed Design Year	TIP ROW Year	TIP Constr. Year	Total TIP Cost ($M)	TIP Federal Cost ($M)	RFP Advertised	Local Financing Committed	SLA Signed	Preliminary Design Obligated	ROW Incidentals Obligated	Draft Design Report	NEPA Concurrence	Design Approval Granted	ROW Acquisition Obligated	PS&E Submitted	Constr. Obligated	Letting Held	Amendments
S223	1759.95	Schenectady City Pavement Preservation (Guilderland Ave, Broadway)	City of Schenectady	15-16	15-16	NA	17-18	1.7	1.7	6/15	5/15	1/16	8/15	NA				NA				**7/15**- bundled with S224, combined cost same as separate, total 1.23 **10/15**-P/D delayed 1 year **3/17** - .47M safety funding added •C delayed 1 year for fisc. const.
S231	1760.09	Central Park Downtown Trail Connection	City of Schenectady	15-16	16-17	NA	16-17	1.377	1.377	9/15	8/15	3/16	2/16	NA	2/17	6/17	6/17	NA	8/17	8/17	9/17	
S235	1760.16	Duanesburg Churches Road over S Chuctanunda Creek: Element Specific Bridge Repair	Schenectady County	15-16	15-16	16-17	16-17	0.6	0.6						7/16		9/16			6/17	7/17	**5/16**- Funding increase from .300 to .600 •D delayed 1 year
S236	1760.15	Schenectady Bridges: Element Specific Bridge Repair (Altamont Ave & GE Ped Bridges)	City of Schenectady	16-17	16-17	NA	17-18	2.008	2.008	6/16	5/16	11/16	12/16	NA	1/18		3/18	NA				**10/16**-P/D delayed 1 year **3/17**-C delayed 1 year for fiscal const. **10/17**- 2 bridges were deemed cost prohibitive to repair and found the preferred option to be removal. Demolition of both bridges increased project cost by .688M.
S240	1760.40	Sunnyside Road from Freemans Bridge Rd to Village of Scotia Line	Schenectady County	17-18	17-18	NA	18-19	0.412	0.412					NA				NA				
S243	1760.43	Mohawk Hudson Bike-Hike Trail	Schenectady County	17-18	17-18	NA	19-20	0.216	0.216					NA				NA				**3/17-** C delayed 1 year for fiscal constraint
S244	1760.44	Highbridge Road and East Campbell Rd Sidewalk Reconstruction and extension	Schenectady County	18-19	18-19	NA	18-19	1.435	1.435					NA				NA				
S249	1760.60	Nott Street/Balltown Road Intersection: Safety Improvements	Schenectady County	17-18	17-18	NA	18-19	1.568	1.318	2/17				NA				NA				**12/16**- All phases delayed 1 year. NYSDOT increased P by 15k
S250	1760.77	River Road/Rosendale Road Rooundabout	Schenectady County	17-18	17-18	17-18	18-19	1.945	1.945				10/17	10/17	3/18							**Added 6/17**
SA279	1759.70	North Central Avenue Pedestrian Safety Project	City of Mechanicville	16-17	17-18	NA	17-18	0.5	0.5				12/16	NA	8/17	3/18	3/18	NA	5/18	6/18		
SA280	1759.83	Geyser Road (CR 43)/Ballston Avenue (NY 50) Intersection and Bike/Ped improvements	City of Saratoga Springs	16-17	16-17	17-18	17-18	3.407	3.117	4/16	5/13	10/16	1/17	1/17	5/16	10/16	10/16	3/17	10/17			**10/15**-P/D/C delayed 1 year **10/16**-P/D delayed 1 year **02/17**-Combined with SA290 and SA301, no inc. in funds requested
SA281	1759.84	Sitterly Road at Woodin Road and Crossings Boulevard	Town of Clifton Park	16-17	16-17	17-18	18-19	1.952	1.953	8/15	7/17		1/18	1/18	1/18							**10/15**-P/D/C delayed 1 year **10/16**-P/D delayed 1 year, C delayed 2 years **5/17**-Scope change and related cost inc of $1.82M (State funded inc.) 6/17- Project received statewide federal funds (flex-100), will not require local match, funding is capped.
SA283	1759.86	Sitterly Road from US 9 to Clifton Park Town Line : Mill & Fill	Town of Halfmoon	15-16	15-16	NA	16-17	0.425	0.425				1/16	NA	6/16		7/16	NA	8/16	9/16	7/16	**10/15**-P/D delayed 1 year
SA296	1760.39	Zim Smith Southern Trail Extension	Saratoga County	16-17	16-17	17-18	17-18	6.421	4.944	11/14	10/14	N/A	N/A	N/A	11/16	10/17	10/17	N/A	8/18	9/18	10/18	**6/17**- Project received statewide federal funds. These funds will not require federal match. Funding is capped
SA297	1760.46	Ashdown Rd. Bridge over the DHRR: Replacement	Saratoga County	16-17	17-18	NA	19-20	1.587	1.587	11/16	2/17	2/17	5/17	NA				NA				**3/17**-C delayed 1 year for fisc. const.

Local Federal Aid Project Tracking Sheet

TIP #	PIN	Description	Sponsor	TIP Prelim. Design Year	TIP Detailed Design Year	TIP ROW Year	TIP Constr. Year	Total TIP Cost ($M)	TIP Federal Cost ($M)	RFP Advertised	Local Financing Committed	SLA Signed	Preliminary Design Obligated	ROW Incidentals Obligated	Draft Design Report	NEPA Concurrence	Design Approval Granted	ROW Acquisition Obligated	PS&E Submitted	Constr. Obligated	Letting Held	Amendments
SA305	1760.67	Bridge Rehabilitation on CR 21 (Middle Grove Road) over Kayaderosseras Creek	Saratoga County	16-17	16-17	NA	17-18	1.188	1.188	2/17	4/17	4/17	4/17	NA				NA				
SA306	1760.82	Moe Road Multi-Use Path	Town of Clifton Park	NA	17-18	17-18	18-19	1.061	1.061													**Added 6/17**- P was paid for years ago by the town
SA307	1760.86	Saratoga Greenbelt Downtown Connector	City of Saratoga Springs	17-18	17-18	NA	18-19	2.188	1.915					NA				NA				**Added 6/17** - NYSDEC funding may also be available
T107	CDTC107	Hudson River Corridor BRT: Phase 1	CDTA	NA	17-18	NA	17-18	4.63	4.63					NA				NA				
T109	CDTC109	Washington/Western BRT Phase 1 Bus stop/streetscape work. Design work was completed under project T90 .	CDTA	NA	NA	NA	16-17	2.31					NA	NA	NA	NA	NA	NA	NA			
T110	1760.78	Capital District Bikeshare	CDTA	NA	NA	NA	NA	3.318	2.5					NA				NA				**Added 6/17**
T57	1TR6.04	Preventative Maintenance	CDTA	NA	NA	NA	NA	72.602	72.602					NA				NA				**Added 6/17**
T90	CDTC90	Hudson River Corridor BRT: Design only	CDTA	15-16	16-17	NA	NA	2.25	2.25					NA				NA		NA	NA	