

**STATUS OF CDTC PLANNING INITIATIVES AS OF DECEMBER 1, 2021**

NAME AND LOCAL SPONSOR	SPONSOR, CONSULTANT OR STAFF, PROJECT COST, CDTC CONTACT	FUNDING APPROVAL DATE	STATUS	COMPLETION DATE (EST.) AND TIME TO COMPLETE THE PROJECT (FUNDING DATE TO ESTIMATED COMPLETION DATE)	PROJECT WEBSITE LINK
<b>LINKAGE PROGRAM</b>					
1. Ballston Spa Pedestrian & Bicycle Master Plan Village of Ballston Spa	VHB \$60,000  Jacob Beeman	Policy Board Approved 3/5/20	Study Advisory Committee (SAC) meeting #4 was held on 10/26/21 to discuss comments on the Draft plan and the final public meeting. Consultant team finalized the draft plan based on SAC comments and posted to project website on 11/10/21. The second and final public meeting was held virtually via Zoom on 11/18/21. Following the Public meeting consultant team will finalize the report based on public workshop #2 and circulate to SAC for final review and comments.	November 2021  20 Months	<a href="https://projects.vhb.com/ballstonpapbmp/default.htm">https://projects.vhb.com/ballstonpapbmp/default.htm</a>
2. Land Use Regulations Update Village of Menands	The Chazen Companies \$80,000  Rima Shamieh	Policy Board Approved 3/5/20	The second Study Advisory Committee (SAC) meeting was held 11/4/21 to review the results of the public outreach effort. The summary was posted on the project website. The consultant team is currently drafting the zoning audit and technical review. The next SAC meeting is tentatively set for mid-December.	March 2022  24 Months	<a href="https://villageofmenands.com/government/land-use-regulations-zoning-update/">https://villageofmenands.com/government/land-use-regulations-zoning-update/</a>
3. Scotia Downtown Connections Plan Village of Scotia	MJ Engineering and Land Surveying \$60,000  Andrew Tracy	Policy Board Approved 3/5/20	Draft concept drawings were prepared by the consultant team and feedback was received from DOT and CDTA. Concepts are under revision, and will be shared with the broader Study Advisory Committee.	November 2021  20 Months	<a href="https://www.scotiaconnections.com/">https://www.scotiaconnections.com/</a>
4. Route 4 Corridor Study: Inter-Municipal Update Town of East Greenbush	TBD \$90,000  Chris Bauer	Policy Board Approved 3/4/21	The Request for Expressions of Interest was released on 9/21/21, with a due date of 10/21/21. CDTC received three (3) expressions of interest which were reviewed by the Consultant Selection Committee. The Consultant Selection Committee met on 11/18/21; consultant selection is pending.	February 2023  23 Months	TBD
5. Rensselaer Waterfront Connectivity Study City of Rensselaer	TBD \$60,000  Andrew Tracy	Policy Board Approved 3/4/21	The consultant selection process concluded and the consultant team, MJ Engineering with subconsultant firm Lu Engineers was ranked highest and selected. The contract has been prepared and the project is expected to kickoff November 2021.	December 2022  20 Months	TBD
6. Federal Street Corridor Study City of Troy	TBD \$50,000  Carrie Ward	Policy Board Approved 3/4/21	CDTC received one expression of interest, which the selection committee is reviewing.	December 2022  20 Months	TBD