

Local Federal Aid Project Tracking Sheet

TIP #	PIN	Description	TIP Prelim. Design Year	RFP Advertised	Local Financing Committed	SLA Signed	Preliminary Design Obligated	ROW Incidentals Obligated	Design Approval Granted	Draft Design Report	NEPA Concurrence	ADP Submitted	TIP ROW Year	ROW Acquisition Obligated	TIP Detailed Design Year	PS&E Submitted	TIP Constr. Year	Constr. Obligated	Letting Held	Constr. Finished	Current Cost Estimate (\$M)	CI	Non Constr. cost in TIP	Total TIP Cost (\$M)	Sponsor	Amendments
A435	1756.63	ITS Transit Signal Priority on Washington and Western Avenues	08-10				6/10		5/12						12-13		13-14		6/14		1.464	0.682	0.782	8.462	City of Albany	1/13- Scope altered through phasing 3/14-Scope changed back to original, cost inc from 6.162 to 8.462
A473	1756.86	Albany Waterfront/Corning Preserve Improvements	13-14				3/14		8/14						13-14	9/14	13-14	9/14	12/16	5/17	1.83	0.575	0.665	5.71	City of Albany	4/14- P/D phases added 13-14, overall cost reduced from 6.16 to 5.71
A526	1758.92	CR 9 over Fox Creek: Element Specific Bridge Repair	15-16						1/17	7/16					15-16	2/17	16-17	2/17	3/17		1.267	0.23	0.219	2.259	Albany County	7/13-C&D delayed a year, P Added for .1
A527	1758.91	CR 55 over Vioman Kill: Element Specific Bridge Repair	14-15				3/15						14-15		12-13		15-16	6/16	7/16		0.595	0.125	0.09	0.78	Albany County	8/14-Scp Ch. to element specific repair 2/16- Cost increase from .470 to .780
A545	CDTC45	Washington/Western Bus Rapid Transit (BRT) Small Starts Project Development	15-16										NA		NA		NA				5.55		3.5	3.5	CDTA	
A546	1759.68	Delaware Avenue Hamlet Multi-Modal Streetscape Enhancements	14-15					12/15	9/16				15-16		14-15	2/17	16-17	2/17	3/17		3.235		0.47	3.1	Town of Bethlehem	
A550	1759.75	Ontario Street & Delaware Avenue Intersection	15-16				6/15	NA	5/16	8/15	4/16		NA	NA	14-15	6/16	15-16	7/16	8/16		0.086	0.048	0.038	0.315	City of Cohoes	
A552	1759.77	Black Bridge Rail Trail Connection: Upper Cannon Street to Village Line	15-16				5/16	NA	3/17				NA	NA	15-16	6/17	16-17	7/17	8/17		0.122	0.053	0.069	0.444	Village of Green Island	10/15-P/D/C delayed 1 year
A553	1759.78	Albany Shaker Road/Dalessandro Boulevard (CR 151) Resurfacing	15-16				2/16		2/16	1/16					15-16		16-17	9/17	7/17		0.195	0.035	0.16	1.228	Albany County	
A554	1759.79	Albany Mill and Fills (Ten Broeck, Cardinal, Whitehall)	14-15				9/15		2/16						14-15	8/16	15-16	9/16	12/16		1.486	0.141	0.078	1.286	City of Albany	
A562	1760.13	Henry Johnson Blvd. over Sherman Street: Element Specific Bridge Repair	16-17	5/16	3/16	10/16	11/16	NA	4/17	2/17		6/17	NA	NA	16-17	8/17	16-17	8/17	9/17		0.188	0.08	0.108	1.08	City of Albany	10/16-P/D delayed 1 year
A564	1760.25	Madison Avenue from Partridge St to Lark St.: Mill & Fill	16-17												16-17		16-17	5/17	6/17		0.75	0.37	0.38	2.826	City of Albany	12/16- combined with 1760.26 and 1760.58 unifying Madison Ave Safety/Road Diet Improvements
A566	1760.27	New Scotland Avenue from Manning Blvd. to Onderdonk Ave.: Mill & Fill & Pearl St. From Clinton Ave. to Madison Ave.	16-17										NA		16-17		17-18						0.06	1.095	City of Albany	
A567	1760.28	Pearl Street from Clinton Ave. to Madison Ave.: Mill & Fill	16-17												16-17		17-18						0.14	0.776	City of Albany	
A568	1760.29	Hudson Avenue Preservation Project	17-18										NA		17-18		18-19							0.729	Village of Green Island	
A571	1760.30	Krumkill Road Corrective Maintenance	17-18										NA		17-18		17-18							0.352	Town of New Scotland	
A577	1760.31	Voorheesville Pedestrian Connectivity	17-18												17-18		18-19							0.827	Village of Voorheesville	11/16- P/D/C moved ahead 2 years
A578	1760.32	NY 32 Project - 3rd Ave Watervliet	17-18										NA				17-18							0.649	City of Watervliet	
A579	1760.33	Watervliet Bike Path	17-18												17-18		18-19							0.505	City of Watervliet	
A586	1760.79	Guilderland Hamlet Sidewalk Connection Project	16-17										17-18		16-17		17-18							0.852	Town of Guilderland	Added 6/17

Local Federal Aid Project Tracking Sheet

TIP #	PIN	Description	TIP Prelim. Design Year	RFP Advertised	Local Financing Committed	SLA Signed	Preliminary Design Obligated	ROW Incidentals Obligated	Design Approval Granted	Draft Design Report	NEPA Concurrence	ADP Submitted	TIP ROW Year	ROW Acquisition Obligated	TIP Detailed Design Year	PS&E Submitted	TIP Constr. Year	Constr. Obligated	Letting Held	Constr. Finished	Current Cost Estimate (\$M)	CI	Non Constr. cost in TIP	Total TIP Cost (\$M)	Sponsor	Amendments
A587	1760.80	US 9W/Fuera Bush Road/Glenmont Rd Roundabout & Sidewalk extension	17-18										18-19		17-18		19-20							4.846	Town of Bethlehem	Added 6/17- This combines two CMAQ projects with .300M removed for scope common to both
R195	1754.59	South Troy Industrial Park Road	13-14	11/09	5/07	6/01	11/09		11/16	4/15			16-17		16-17		18-19				9.034	0.574	0.6	10.36	City of Troy	7/10- Delayed P from 05-07 to 10-11, reduced cost from 1.4 to 1.35 •Delayed C from 10-11 to 12-13 8/14- I delayed 1 year •C delayed 4 years •R phase added 15-16 for \$0.15 2/16- D phase added 15-16, -Cost incr from 5.298 to 10.358 3/17- C Delayed 1 year for fiscal const.
R223	1755.66	South Troy Ped and Bike															08-10						x (15 PMP)	2.323	City of Troy	
R257	1755.36	NY 151 (3rd Avenue) over East Street: Element Specific Bridge Repair	08-10		7/16	7/10	5/11		10/13	10/13					08-10	12/14	15-16	12/15	9/16		4.096	0.4	0.3	4.319	City of Rensselaer	11/12- Additional scoping discovered extra work needs, C increased from 1.162 to 4.10 8/14-Scp Ch. to element specific repair
R267	1757.71	Luther Road (NY151) Ped/Bike Access Improvements					9/13	9/13	7/16	12/13	3/16			9/16		3/17	08-10	4/17	5/17		1.624	0.174	x	1.963	Town of East Greenbush	
R287	1758.15	CR 68 Over Wynantskill Creek	16-17	8/16									17-18		16-17		18-19						0.205	1.415	Rensselaer County	11/12-Delayed P/D/C 1 year, offsets cost inc. within budget year of a concurrent amendment
R289	1758.14	CR 114 Over Powamppokonk Creek	16-17	6/16	1/17	3/17	4/17	4/17		12/17			17-18		16-17		18-19				0.824	0.08	0.249	0.979	Rensselaer County	11/12-Moved P/D from 11-12 to 13-14 and C from 12-13 to 14-15, offsets cost inc. within budget year of a concurrent amendment 1/17-P/D/I cost increase from .042 to .249
R297	1758.98	Plank Road (CR 128) over the Deepkill: Bridge Replacement	12-13	11/12	5/13	8/13	8/13	8/13		7/16			13-14		12-13		17-18				0.349	0.15	0.199	0.882	Rensselaer County	7/13- Project moved ahead 5 years to 12-13- cost inc. .701 to .749 3/17-C delayed 1 year for fisc. const.
R298	1758.99	Preservation of County Bridges	16-17	3/16	9/16	11/16	1/17	NA	9/17			10/17	NA	NA	16-17	11/17	17-18				1.159	0.117	0.16	1.66	Rensselaer County	7/13-C moved from Post '18 to 15-16, 8/17 change of scope BIN 3303780 removed from project
R309	1043.58	US 9 and 20 Sidewalk Construction From Bruen Court to Ren. County Line	17-18										NA		18-19		19-20							0.737	Town of East Greenbush	
R310	1760.34	Sand Lake Hamlets Sidewalk Enhancements	17-18												17-18		19-20							1.776	Town of Sand Lake	
R311	1760.35	CR 18 (Hoags Corner Road) from CR 15/51 to CR 20 (Totem Lodge Road): 1.5 inch Hot Mix Overlay	16-17	N/A	5/17	6/17							NA		16-17		16-17	9/17					0.012	0.451	Rensselaer County	1/17-Combined with R319, no cost inc.
R314	1760.49	CR 129 (Tamarac Road) Culvert Replacement	17-18										NA		17-18		19-20				0.613				Rensselaer County	
R318	1760.36	East Street from Partition St. to Third Ave.: Reconstruction	16-17	N/A	10/16	12/16	11/16	NA		5/17	5/17		NA	NA	16-17		18-19				2.251	0.32	0.4	2.251	City of Rensselaer	
R320	1089.75	Pedestrian Improvements Along NY 4 in North Greenbush	16-17										17-18		17-18		18-19						0.2	1.3	Town of North Greenbush	10/17- Combined with R321 for efficiency. The combined project will now use PIN 1089.75.
R321	1089.76	NY 4 & Bloominggrove Road: Intersection Improvements	16-17										17-18		17-18		18-19						0.45	2.649	Town of North Greenbush	10/17- Combined with R320 for efficiency. The combined project will now use PIN 1089.75.
R322	1760.69	Murdock Road Bridge over the Tsatsawassa Creek, Bridge Replacement	16-17	2/17			9-17	9-17					17-18		17-18		18-19				0.15			1.15	Rensselaer County	
R323	1760.84	Rensselaer Riverfront Multi-Use Trail	16-17										17-18		16-17		18-19							1.6	City of Rensselaer	Added 6/17

Local Federal Aid Project Tracking Sheet

TIP #	PIN	Description	TIP Prelim. Design Year	RFP Advertised	Local Financing Committed	SLA Signed	Preliminary Design Obligated	ROW Incidentals Obligated	Design Approval Granted	Draft Design Report	NEPA Concurrence	ADP Submitted	TIP ROW Year	ROW Acquisition Obligated	TIP Detailed Design Year	PS&E Submitted	TIP Constr. Year	Constr. Obligated	Letting Held	Constr. Finished	Current Cost Estimate (\$M)	CI	Non Constr. cost in TIP	Total TIP Cost (\$M)	Sponsor	Amendments
S167	1755.33	Oak Street over CSX: Element Specific Bridge Repair	13-14	10/13	9/13	7/14	2/14	NA	9/16	10/15			NA	NA	13-14	6/17	16-17	9/17	10/17		4.461		0.3	2.05	City of Schenectady	1/13-Schedule change for C from 13-14/14-15 to 14-15 to balance STIP 8/13-Scp Change from Bridge replacement/repair to element specific repair •Sched. Moved ahead 4 years to start 13-14 •Cost reduced 4.083 to 2.05
S188	1758.00	Erie Boulevard/Jay Street/Nott Street/Front Street Roundabout	12-13	4/14	3/14	8/13	8/13	8/13	7/14				13-14	10/14	13-14	9/14	13-14	9/14	10/14	6/17	2.139	0.55	0.547	4.197	City of Schenectady	11/12-P/I moved from 13-14 to 12-13 3/14-Cost increase from 2.598 to 4.160
S216	1759.88	Mohawk Hudson Bike Trail Bollard/Gate Retrofit	14-15				7/15		12/15						14-15		15-16	3/16	3/16		0.033	0.013	0.02	0.145	Schenectady County	
S217	1759.89	Flower Hill Multi-Use Path Connection	14-15				3/15	3/16	9/16	6/16			15-16	9/16	14-15	12/16	16-17	12/16	2/16		0.602	0.097	0.047	0.563	Schenectady County	2/16- I/R phases added 15-16 •Cost increase from .222 to .563 •Scope increased
S218	1759.90	Niskayuna Soccer Fields Multi-Use Path Connection	14-15				3/15	11/15	5/16	3/16			15-16	6/16	14-15		15-16	9/16			0.17	0.011	0.033	0.189	Schenectady County	
S219	1759.91	Helderberg Avenue Sidewalks	14-15	11/14	1/15										14-15		15-16	2/16			0.119		0.119	0.619	Schenectady County	
S220	1759.92	Broadway (CR 161) from Curry Road (NY 7) to Schenectady City Line: Mill & Fill	14-15				1/15		7/15						14-15	9/15	14-15	9/15	10/15		0.644	0.095	0.066	0.436	Schenectady County	
S221	1759.93	Schenectady County Pavement Preservation (Consaul Rd and Aqueduct Rd)	14-15				1/15		12/15						14-15		15-16	3/16	4/16		0.277	0.185	0.092	1.212	Schenectady County	
S223	1759.95	Schenectady City Pavement Preservation (Guilderland Ave, Broadway)	15-16	6/15	5/15	1/16	8/15	NA					NA	NA	15-16		17-18				1.22	0.11	0.18	1.7	City of Schenectady	7/15- bundled with S224, combined cost same as separate, total 1.23 10/15-P/D delayed 1 year 3/17 - .47M safety funding added •C delayed 1 year for fisc. const.
S231	1760.09	Central Park Downtown Trail Connection	15-16	9/15	8/15	3/16	2/16	NA	6/17	2/17	6/17		NA	NA	16-17	8/17	16-17	8/17	9/17		1.375	0.15	0.175	1.377	City of Schenectady	
S235	1760.16	Duanesburg Churches Road over S Chuctanunda Creek: Element Specific Bridge Repair	15-16						9/16	7/16			16-17		15-16		16-17				0.222	0.105	0.117	0.6	Schenectady County	5/16- Funding increase from .300 to .600 •D delayed 1 year
S236	1760.15	Schenectady Bridges: Element Specific Bridge Repair (Altamont Ave & GE Ped Bridges)	16-17	6/16	5/16	11/16	12/16	NA					NA	NA	16-17		17-18				1.32		0.12	2.008	City of Schenectady	10/16-P/D delayed 1 year 3/17-C delayed 1 year for fiscal const. 10/17- 2 bridges were deemed cost prohibitive to repair and found the preferred option to be removal. Demolition of both bridges increased project cost by .688M.
S240	1760.40	Sunnyside Road from Freemond Bridge Rd to Village of Scotia Line	17-18										NA		17-18		18-19							0.411	Rensselaer County	
S241	1760.41	Erie Blvd. from Union St. to Nott St.: Mill and Fill, ped accommodations, striping and related signal improvements	16-17	6/16	5/16	9/16	8/16	NA	3/17				NA	NA	16-17	4/17	16-17	5/17	5/17		0.53		0.16	5.966	City of Schenectady	
S243	1760.43	Mohawk Hudson Bike-Hike Trail	17-18										NA		17-18		19-20							0.216	Schenectady County	

Local Federal Aid Project Tracking Sheet

TIP #	PIN	Description	TIP Prelim. Design Year	RFP Advertised	Local Financing Committed	SLA Signed	Preliminary Design Obligated	ROW Incidentals Obligated	Design Approval Granted	Draft Design Report	NEPA Concurrence	ADP Submitted	TIP ROW Year	ROW Acquisition Obligated	TIP Detailed Design Year	PS&E Submitted	TIP Constr. Year	Constr. Obligated	Letting Held	Constr. Finished	Current Cost Estimate (\$M)	CI	Non Constr. cost in TIP	Total TIP Cost (\$M)	Sponsor	Amendments	
S244	1760.44	Highbridge Road and East Campbell Rd Sidewalk Reconstruction and extension	18-19										NA		18-19		18-19							1.435	Schenectady County		
S249	1760.60	Nott Street/Balltown Road Intersection: Safety Improvements	16-17	2/17											16-17		17-18					0.2	1.553	Schenectady County			
S250	1760.77	River Road/Rosendale Road Roundabout	16-17										17-18		16-17		18-19							1.945	Schenectady County	Added 6/17	
S581	1760.45	West old State Road New Sidewalk	17-18										NA		17-18		19-20							0.297	Town of Guilderland		
SA279	1759.70	North Central Avenue Pedestrian Safety Project	16-17				12/16	NA		8/17			NA	NA	16-17		16-17				1.092	0.05	0.102	0.5	City of Mechanicville		
SA280	1759.83	Geyser Road (CR 43)/Ballston Avenue (NY 50) Intersection and Bike/Ped improvements	16-17												16-17		16-17					0.025	3.407	City of Saratoga Springs	10/15-P/D/C delayed 1 year 10/16-P/D delayed 1 year 02/17-Combined with SA290 and SA301, no inc. in funds requested		
SA281	1759.84	Sitterly Road at Woodin Road and Crossings Boulevard	16-17	8/15	7/17										16-17		18-19					0.017	1.952	Town of Clifton Park	10/15-P/D/C delayed 1 year 10/16-P/D delayed 1 year, C delayed 2 years 5/17-Scope change and related cost inc of \$1.82M (State funded inc.) 6/17-Project received statewide federal funds (flex-100), will not require local match, funding is capped.		
SA282	1759.85	Malta "Share the Road" Signage	15-16	N/A	6/16	6/16							NA		NA		15-16	6/16			0.003		0.003	0.018	Town of Malta	11/16- P delayed 1 year, cost increase from .015 to .018	
SA283	1759.86	Sitterly Road from US 9 to Clifton Park Town Line : Mill & Fill	15-16				1/16		7/16	6/16					15-16	8/16	16-17	9/16	7/16		0.465	0.4	0.065	0.425	Town of Halfmoon	10/15-P/D delayed 1 year	
SA292	1760.14	Zim Smith Trail Bike/Ped Bridge Over US 9: Element Specific Bridge Repair	15-16	6/15	8/15	8/15	7/15	NA	4/16	1/16			NA	NA	15-16	11/16	16-17	1/17	3/17		0.472	0.072	0.05	0.727	Saratoga County	4/16-P extended 1 year, D delayed 1 year -Cost increased from .120 to .737 -Scope increase for more substructure work	
SA295	1760.38	Pruyn Hill Pedestrian Safety, Phase II						NA	4/17				NA	NA	NA	6/17	16-17	7/17	8/17		0.366	0.054	0	0.126	Town of Halfmoon	11/16- P/D funding moved to C as design was part of phase 1 (SA275) - C moved ahead 3 years	
SA296	1760.39	Zim Smith Southern Trail Extension	16-17										17-18		16-17		17-18							6.421	Saratoga County	6/17- Project received statewide federal funds. These funds will not require federal match. Funding is capped	
SA297	1760.46	Ashdown Rd. Bridge over the DHRR: Replacement	16-17	11/16	2/17	2/17	5/17						NA		17-18		19-20					0.13	0.28	1.587	Saratoga County	3/17-C delayed 1 year for fisc. const.	
SA305	1760.67	Bridge Rehabilitation on CR 21 (Middle Grove Road) over Kayaderosseras Creek	16-17	2/17	4/17	4/17	4/17	NA					NA		16-17		17-18							1.188	Saratoga County		
SA306	1760.82	Moe Road Multi-Use Path	NA										17-18		17-18		18-19							1.061	Town of Clifton Park	Added 6/17- P was paid for years ago by the town	
SA307	1760.86	Saratoga Greenbelt Downtown Connector	17-18					NA					NA	NA	17-18		17-18							2.188	City of Saratoga Springs	Added 6/17 - NYSDEC funding may also be available	
T107	CDTC107	Hudson River Corridor BRT: Phase 1	N/A										16-17		16-17		16-17					0.714		3.65	CDTA		
T109	CDTC109	Washington/Western BRT Phase 1 Bus stop/streetscape work. Design work was completed under project T90	N/A										NA		NA		16-17						N/A	2.31	CDTA		
T110	1760.78	Capital District Bikeshare	NA					NA					NA	NA	NA		NA							3.318	CDTA	Added 6/17	
T57	1TR6.04	Preventative Maintenance											NA		NA		NA									CDTA	Added 6/17
T90	CDTC90	Hudson River Corridor BRT: Design only	15-16										NA		16-17		NA						2.25	2.25	CDTA		

Local Federal Aid Project Tracking Sheet

TIP #	PIN	Description	TIP Prelim. Design Year	RFP Advertised	Local Financing Committed	SLA Signed	Preliminary Design Obligated	ROW Incidentals Obligated	Design Approval Granted	Draft Design Report	NEPA Concurrence	ADP Submitted	TIP ROW Year	ROW Acquisition Obligated	TIP Detailed Design Year	PS&E Submitted	TIP Constr. Year	Constr. Obligated	Letting Held	Constr. Finished	Current Cost Estimate (\$M)	CI	Non Constr. cost in TIP	Total TIP Cost (\$M)	Sponsor	Amendments
T92	1760.08	Pedestrian Improvements for Transit in Albany, Cohoes and Troy	15-16						1/16	8/15	12/15		NA		NA	7/16	15-16	9/16	10/16		0.01		0.01	2.06	CDTA	