

CDTC Local Federal Aid Project Tracking Sheet

TIP #	PIN	Description	Sponsor	TIP Prelim. Design Year	TIP Detailed Design Year	TIP ROW Year	TIP Constr. Year	Total TIP Cost (\$M)	SLA Signed	Preliminary Design Obligated	ROW Incidentals Obligated	Draft Design Report	NEPA Concurrence	Design Approval Granted	ROW Acquisition Obligated	PS&E Submitted	Constr. Obligated	Letting Held	Consultant	Amendments
SA280	1759.83	Geyser Road (CR 43)/Ballston Avenue (NY 50) Intersection and Bike/Ped improvements	City of Saratoga Springs	16-17	16-17	17-18	18-19	3.407	10/16	1/17	1/17	5/16	10/16	10/16	3/17	10/17				10/15-P/D/C delayed 1 year 10/16-P/D delayed 1 year 02/17-Combined with SA290 and SA301, no inc. in funds requested
SA307	1760.86	Saratoga Greenbelt Downtown Connector	City of Saratoga Springs	17-18	17-18	NA	20-21	2.188	4/18	2/18	NA	3/19	7/19	7/19	8/19				GPI	Added 6/17 - NYSDEC funding may also be available
SA322	1761.58	Saratoga Springs Sidewalk Missing Links Program	City of Saratoga Springs	19-20	19-20	NA	21-22													
S204	1758.95	Kings Road Bridge Replacement over CSX	City of Schenectady	17-18	17-18	18-19	21-22	5.873	7/18	9/18	9/18	12/20	6/20	6/20					CHA	2/19- C cost increase from 3.820 to 5.320 to provide bicycle and pedestrian accomodations
S245	1760.62	Rosa Road Wendell Ave. and Nott St. Intersection improvements	City of Schenectady	17-18	17-18	NA	20-21	0.720	4/18	6/18	NA	8/19							Creighton Manning	
S247	1760.57	Brandywine Avenue I-890 to State Street Safety Improvements	City of Schenectady	17-18	17-18	NA	20-21	1.260	4/18	7/18	NA	8/19							Creighton Manning	
S242	1760.42	Broadway from .12 miles south of Weaver Street: Mill and Fill	City of Schenectady	18-19	18-19	NA	20-21	1.209	8/19	9/19	NA	7/20			NA				MJ Engineering	
S257	1760.95	City of Schenectady PSAP	City of Schenectady	18-19	18-19	NA	20-21	1.055	8/19	8/19										
S258	1761.18	Francis Avenue Over I-890: Bridge Repair or Replace	City of Schenectady	19-20	19-20	NA	20-21	3.333		2/20									GPI	
R195	1754.59	South Troy Industrial Park Road	City of Troy	13-14	17-18	17-18	18-19	3.316	6/01	11/09	11/09	4/15	10/16	11/16	10/17	8/19		4/20	Creighton Manning	7/10- Delayed P from 05-07 to 10-11, reduced cost from 1.4 to 1.35 •Delayed C from 10-11 to 12-13 8/14- I delayed 1 year •C delayed 4 years •R phase added 15-16 for \$0.15 2/16- D phase added 15-16, -Cost incr from 5.298 to 10.358 3/17- C Delayed 1 year for fiscal const. 12/18 - Northern half of this project is being delayed and project will be split into two phases. 195A is added to the TIP
R328	1761.19	Campbell Avenue over Wynantskill: Bridge Repair or Replace	City of Troy	19-20	19-20	NA	20-21	3.777	10/19	10/19	NA	5/20	8/20	8/20	NA				CHA	
R195A	1761.30	South Troy Industrial Park Road: Phase II	City of Troy	NA	18-19	18-19	19-20	6.801		11/09		4/15	10/16	11/16					Creighton Manning	12/18 - R195 split into two phases R195A added to the TIP

CDTC Local Federal Aid Project Tracking Sheet

TIP #	PIN	Description	Sponsor	TIP Prelim. Design Year	TIP Detailed Design Year	TIP ROW Year	TIP Constr. Year	Total TIP Cost (\$M)	SLA Signed	Preliminary Design Obligated	ROW Incidentals Obligated	Draft Design Report	NEPA Concurrence	Design Approval Granted	ROW Acquisition Obligated	PS&E Submitted	Constr. Obligated	Letting Held	Consultant	Amendments
A579	1760.33	Watervliet Bike Path	City of Watervliet	17-18	18-19	NA	18-19	1.326	7/18	10/18	NA	3/19	6/19	6/19	NA	8/19	9/19	10/19	Barton and Loguidice	2/19 - P and D funding added to FY 18-19 and C cost increase from .455 to 1.235 in order to implement cycle track alternative
R287	1758.15	CR 68 Over Wynantskill Creek	Rensselaer County	16-17	17-18	17-18	21-22	1.762	8/17	9/17	9/17									11/12-Delayed P/D/C 1 year, offsets cost inc. within budget year of a concurrent amendment
R289	1758.14	CR 114 Over Powamppokong Creek	Rensselaer County	16-17	17-18	17-18	18-19	1.597	3/17	4/17	4/17	12/17		5/18	7/18	4/19	8/19	12/19	Mcfarland Johnson Engineering	11/12-Moved P/D from 11-12 to 13-14 and C from 12-13 to 14-15, offsets cost inc. within budget year of a concurrent amendment 1/17-P/D/I cost increase from .042 to .249
R314	1760.49	CR 129 (Tamarac Road) Culvert Replacement	Rensselaer County	17-18	17-18	NA	21-22	0.627	5/18	5/18	NA				NA					
R334	1761.72	Fogarty Road (CR 126) Wetsel Road to Pittstown Town Line: Overlay	Rensselaer County	19-20	19-20	NA	21-22	0.152												
R335	1761.71	Pershing Avenue (CR 68) Troy Avenue to Peck Road: Overlay	Rensselaer County	19-20	19-20	NA	21-22	0.238												
R337	1761.76	Snyders Lake Road (CR 68) from CR 65 (Bloomingrove Drive) to Troy Avenue: Overlay	Rensselaer County	19-20	19-20	NA	21-22	0.583												
R332	1761.77	Best Road (CR 55) from Sand Lake Town Line to NY 150: Overlay	Rensselaer County	20-21	20-21	NA	21-22	0.391												
R333	1761.70	Eastern Union Turnpike (CR 49) from Glass Lake Road to NY 43: Overlay	Rensselaer County	20-21	20-21	NA	21-22	0.212												
R322	1760.69	Murdock Road Bridge over the Tsatsawassa Creek, Bridge Replacement	Rensselaer County / Nassau (T)	16-17	17-18	17-18	18-19	1.15	9/17	9/17	9/17	6/18	12/18	12/18	1/19	5/19	9/19	10/19	Barton and Loguidice	3/17- 20% local match will be 5% local and 15% toll credits
SA296	1760.39	Zim Smith Southern Trail Extension	Saratoga County	16-17	16-17	17-18	17-18	6.421	N/A	N/A	N/A	11/16	10/17	10/17	N/A	8/18		8/18	GPI	6/17- Project received statewide federal funds. These funds will not require federal match. Funding is capped
SA297	1760.46	Ashdown Rd. Bridge over the DHRR: Replacement	Saratoga County	16-17	17-18	NA	20-21	1.587	2/17	5/17	NA	10/18	01/19	02/19	NA					3/17-C delayed 1 year for fisc. const.
SA302	1760.56	Barkersville-Fayville Road bridge over Cadman Creek: Bridge Replacement	Saratoga County	17-18	17-18	18-19	19-20	1.260	3/18	3/18	NA	11/18	12/18	4/19	NA					2/19- Funding added for ROW in 18-19, C cost increase from .731 to 1.080

CDTC Local Federal Aid Project Tracking Sheet

TIP #	PIN	Description	Sponsor	TIP Prelim. Design Year	TIP Detailed Design Year	TIP ROW Year	TIP Constr. Year	Total TIP Cost (\$M)	SLA Signed	Preliminary Design Obligated	ROW Incidentals Obligated	Draft Design Report	NEPA Concurrence	Design Approval Granted	ROW Acquisition Obligated	PS&E Submitted	Constr. Obligated	Letting Held	Consultant	Amendments
SA328	1761.15	CR 59 (Middle Line Road) over Tributary of Gordon Creek	Saratoga County				19-20			3/19	3/19	8/19		3/19	3/19	2/20	4/20	5/20	GPI	
S243	1760.43	Mohawk Hudson Bike-Hike Trail Rehabilitation	Schenectady County	17-18	17-18	NA	20-21	0.216	NA	NA	NA				NA					3/17- C delayed 1 year for fiscal constraint
S249	1760.60	Nott Street/Balltown Road Intersection: Safety Improvements	Schenectady County	17-18	17-18	NA	21-22	1.568	8/18	7/18	NA	6/20	9/20		NA				MJ Engineering	12/16- All phases delayed 1 year. NYSDOT increased P by 15k
S250	1760.77	River Road/Rosendale Road Roundabout	Schenectady County	17-18	17-18	17-18	18-19	1.945	9/17	10/17	10/17	3/18	6/18	7/18	10/18	5/19	5/19	6/19 re-let 10/19	Creighton Manning	Added 6/17
S244	1760.44	Highbridge Road and East Campbell Rd Sidewalk Reconstruction and extension	Schenectady County	18-19	18-19	NA	19-20	1.435		1/19	NA	7/19	11/19	12/19	NA	4/20	5/20	6/20	MJ Engineering	
S261	1761.66	Guilderland Avenue & Helderberg Avenue: Mill & Fill	Schenectady County	19-20	19-20	NA	21-22	1.107	5/20	4/20	NA	8/20							CHA	
S269	1761.86	Rosendale Road/Old River Road Intersection Improvements	Schenectady County	19-20	19-20	19-20	21-22	2.293												
A587	1760.80	US 9W/Fuera Bush Road/Glenmont Rd Roundabout & Sidewalk extension	Town of Bethlehem	17-18	17-18	19-20	19-20	4.846	6/18	6/18	6/18	4/19	7/19	8/19					Creighton Manning	Added 6/17- This combines two CMAQ projects with .300M removed for scope common to both
A601	1761.68	Delaware Avenue, Elsmere Avenue to Normans Kill Bridge: Mill & Fill, Complete Streets & Road Diet Project	Town of Bethlehem	19-20	19-20	20-21	21-22	3.640											CHA	
SA327	1761.13	Peaceable Street Over Mourning Kill: Culvert Bridge NY	Town of Charlton	NA	NA	NA	20-21	0.998		4/19	NA	7/19	NA	10/19	NA	3/20	4/20	5/20	MJ Engineering	
SA281	1759.84	Sitterly Road at Woodin Road and Crossings Boulevard	Town of Clifton Park	16-17	16-17	18-19	18-19	1.952	11/17	1/18	1/18	1/18	4/18	6/18	11/18	1/19	1/20	2/20	MJ Engineering	10/15-P/D/C delayed 1 year 10/16-P/D delayed 1 year, C delayed 2 years 5/17-Scope change and related cost inc of \$1.82M (State funded inc.) 6/17- Project received statewide federal funds (flex-100), will not require local match, funding is capped.
SA312	1760.93	Clifton Park PSAP	Town of Clifton Park	18-19	18-19	NA	20-21	0.467	7/19	12/18	NA	5/19	1/20	1/20					GPI	
SA306	1760.82	Moe Road Multi-Use Path	Town of Clifton Park	NA	17-18	17-18	19-20	1.061											MJ Engineering	Added 6/17- P was paid for years ago by the town

