

STATUS OF CDTC PLANNING INITIATIVES AS OF MARCH 1, 2021

NAME AND LOCAL SPONSOR	SPONSOR, CONSULTANT OR STAFF, PROJECT COST, CDTC CONTACT	FUNDING APPROVAL DATE	STATUS	COMPLETION DATE (EST.) AND TIME TO COMPLETE THE PROJECT (FUNDING DATE TO ESTIMATED COMPLETION DATE)	PROJECT WEBSITE LINK
LINKAGE PROGRAM					
1. Albany Bicycle and Pedestrian Master Plan City of Albany	Nelson\Nygaard \$90,000 Carrie Ward	Policy Board Approved 3/7/19	This project is complete.	January 2021 22 Months	https://vizcomm.wixsite.com/albanybikopedplan
2. Ballston Spa Pedestrian and Bicycle Master Plan Village of Ballston Spa	VHB \$60,000 Jacob Beeman	Policy Board Approved 3/5/20	SAC Meeting #1 was held virtually on February 19th. Consultant team presented the draft purpose and need statement, Public Engagement Plan, project website and a review of the project scope and schedule. Consultant team is conducting existing data collection efforts. Study Advisory Committee Meeting #2 anticipated in late-March.	November 2021 20 Months	TBD
3. Land Use Regulations Update Village of Menands	The Chazen Companies \$80,000 Rima Shamieh	Policy Board Approved 3/5/20	The Chazen Companies was chosen as consultant. Contract is pending. The kick off meeting is anticipated in March.	March 2022 24 Months	TBD
4. Scotia Downtown Connections Plan Village of Scotia	MJ Engineering and Land Surveying \$60,000 Andrew Tracy	Policy Board Approved 3/5/20	Project Team kickoff held on February 10th; CDTC, Village of Scotia, and consultant team lead by MJ Engineering in attendance. Targeting late March for first Study Advisory Committee meeting. Data collection and website development underway.	November 2021 20 Months	TBD
COMMUNITY PLANNING TECHNICAL ASSISTANCE PROGRAM					
1. Enhanced Development Regulations Town of Colonie	CDRPC, CDTC and City Staff \$8,750 Jacob Beeman	Planning Committee Approved 11/4/20	CDTC Staff is reviewing Electric Vehicle zoning and development language, including codes that require new development to be EV ready or require full installation of charging stations. Staff is developing a Draft Report expected to be completed early-March.	March 2021	NA
2. Gilligan Road Complete Streets Enhancements Town of East Greenbush	CDTC, CDRPC and Town Staff \$13,900 Andrew Tracy	Planning Committee Approved 5/6/20	Project is complete.	February 2021	N/A
3. Regional Growth and Infrastructure Capacity Analysis City of Troy	CDRPC, CDTC and Town Staff \$16,626 Chris Bauer	Planning Committee Approved 11/4/20	The project team and the City are continuing to collect development and growth data. CDTC staff has collected available traffic data, and developed a calibrated base year sub-area model.	March 2021	N/A
4. Comprehensive Plan Update Guidance & Data Village of Ballston Spa	CDTC, CDRPC and Town Staff \$18,000 Jacob Beeman	Planning Committee Approved 1/6/21	Project Kick-Off meeting with the Village was held virtually on February 3rd. CDTC staff role will be to collect relevant transportation related data that will contribute to the development of the comprehensive plan. Corresponding Charts and Maps will be also be developed.	March 2021	N/A
5. Hoffman Hill Road Safety Analysis Town of Glenville	CDTC, CDRPC and Town Staff \$18,000 Andrew Tracy	Planning Committee Approved 1/6/21	Kickoff meeting held on January 26th. Existing conditions data provided by Town of Glenville; draft report under development.	March 2021	N/A

NAME AND LOCAL SPONSOR	SPONSOR, CONSULTANT OR STAFF, PROJECT COST, CDTC CONTACT	FUNDING APPROVAL DATE	STATUS	COMPLETION DATE (EST.) AND TIME TO COMPLETE THE PROJECT (FUNDING DATE TO ESTIMATED COMPLETION DATE)	PROJECT WEBSITE LINK
------------------------	--	-----------------------	--------	---	----------------------

OTHER CDTC PLANNING INITIATIVES

1. New Visions 2050 CDTC - Regional	CDTC Staff \$100,000 Jen Ceponis	Included in the 2018-2020 UPWP	CDTC has launched a Virtual Learning Series and Virtual Local Government Training. Information on upcoming training and learning opportunities as well as information on how to schedule training can be found on the New Visions webpage at www.cdcmpo.org/nv2050 . Due to the ongoing economic recovery and response to COVID-19, CDTC is monitoring mobility trends and will update and amend the long-range plan accordingly.	Adopted September 3, 2020	https://www.cdcmpo.org/nv2050
2. Local Bridge Preservation Report CDTC - Regional	CDM Smith \$105,000 Andrew Tracy	Included in the 2020-2022 UPWP	Deliverable milestone meeting held on Feb. 4th; project team presented draft workbook and list of preservation candidates. Local bridge owners to provide feedback. Field visits to begin shortly (weather permitting).	May 2021	TBD
3. ADA Self-Evaluation and Transition Plan for Pedestrian Infrastructure	City of Saratoga Springs Program capacity: \$75,000 Carrie Ward	Included in the 2020-2022 UPWP	Data collection is on hold until the snow melts.	Spring 2021	N/A
4. ADA Self-Evaluation and Transition Plan for Pedestrian Infrastructure	Town of Glenville Program capacity: \$75,000 Carrie Ward	Included in the 2020-2022 UPWP	The consultant is now writing the draft plan. The advisory committee will meet in February to discuss the draft prioritization criteria.	March 2021	N/A
5. Patroon Creek Greenway CDTC and City of Albany	TBD \$100,000 Jen Ceponis	Policy Board Approved December 2020	Expressions of Interest are due at the end of February.	December 2021	TBD
6. Bus Lane Feasibility Study CDTA and CDTC - Regional	TBD \$200,000 Sandy Misiewicz	Included in the 2020-2022 UPWP	Request for Proposals issued on January 22nd. Proposals are due on March 5th.	March 2022	TBD
7. NY 378 PEL Bridge Study NYS DOT	TBD \$TBD Susan Olsen, NYSDOT Sandy Misiewicz	TIP Project A605/R344: NY 378 Troy Menands Bridge Study	The procurement has been canceled and will be re-advertised soon. FHWA Environmental Streamlining for Major Bridge Projects workshop is underway.	TBD	TBD
8. Albany County Loop Trail Feasibility Study	CDTC Staff \$30,000 Jen Ceponis	Albany County support contract 12/8/20	CDTC staff has confirmed a task list and scope with Albany County and is currently working on an Existing Conditions Report. Staff has also reviewed draft plans for the Albany Shaker Road Safety Improvements (A603) design and prepared comments.	February 2023	N/A